




CITY OF WICHITA FALLS TRANSPORTATION PROJECTS FY 2020-2021



APRIL 2021

CITY OF WICHITA FALLS FY 2020-2021 TRANSPORTATION PROJECTS

PROJECT	LIMITS	PROJECT DESCRIPTION	PROPOSED AWARD DATE	ESTIMATED COST	
SCHEDULED PROJECTS					
1	Taft Blvd.	From Southwest Parkway to Kemp Blvd.	Widen Existing Street	Bid March 2021 100% design	\$6,000,000
2	Trail Along Lake Wichita TA Set-Aside Funding Federal Funding through TxDOT	Lake Wichita Park to Larry's Marina	Construct Hike and Bike Trail	Bid December 2020 100% design	\$1,528,750
UNDER CONSTRUCTION					
3	Maplewood Extension	From McNeil Ave to Lawrence Rd	Construct New Road	1-21-2020 90% Complete Wilson Construction	\$1,857,164
4	Trail Along Wichita River TA Set-Aside Funding Federal Funding through TxDOT	From Loop 11 to Lucy Park	Construct Hike and Bike Trail	12-5-2019 90% Complete Scales Construction	\$2,388,965
5	Trail Along BNSF RR TA Set-Aside Funding Federal Funding through TxDOT	From Barnett Rd to Seymour Hwy	Construct Hike and Bike Trail	1-21-2020 85% Complete Wilson Construction	\$2,415,008
6	2021 Asphalt St Rehab Rehabilitation Project	Various Streets	Base Repair Mill and Overlay	2-3-2021 0% Complete Freeman Paving	\$1,018,866